CAPITAL IMPROVEMENT PROGRAM - MAJOR PROJECTS

| UPDATED | PROJECT TITLE | Project Status (as of 3/31/2018) | BUDGET | Spent (as of 3/31/2018) | External Project Manager Utilized? | Engineering Firms or Contractors | START DATE | Project Completion Date | % COMPLETE |
|---------|---|--|--|---|---|--|---------------|-------------------------------|---------------|
| U | Downtown Parklet (97003) - This project includes the design and the construction of a parklet in the downtown. This project will be located in front of Creative U and La Estrellita and will convert two parallel parking spaces into this outdoor public space. | This project is being awarded to Raw Creative for construction with completion anticipated mid June. | \$50,000 (for construction) | \$13,150 (design only) | N/A | Russell Mills Studios/Raw Creative | January 2017 | Q2 2018 | 70% |
| U | Downtown Parking Management Plan (97004) This project includes an analysis of the existing parking conditions throughout the entire | | \$50,000 from COB and \$50,000 from BURA (Contract amount is for \$77,450) | \$27,627.25; BURA xfer'd \$27,500 in Dec. 2017 to COB | N/A | Walker Parking Consultants | March 2017 | Q2 2018 | 70% |
| U | types of activities included in this project include: demolition, environmental survey's/remediation, marketing, utility work etc. | To date, the following activities have occurred: All utilities have been cut off, trees have been removed, misc. items auctioned off, lead based paint and asbestos containing materials survey completed, Phase I ESA completed, asbestos remediation completed (825 S. Main St.), architectural massing rendering completed, public/national posting/promotion of RFP for sale of land, RFP for sale and development released, and proposals have been received for demolition. Demolition was completed in mid/late-August. An updated site location survey was completed in late 2017 in preparation for the CDOT land swap. Staff continues to negotiate the development agreement with the selected developer for the redevelopment of the site. | \$207,200 | \$64,200 | N/A | | February 2017 | Q4 2018 | 80% |
| U | received from the City Brighton to BURA. These funds have not been programmed to date. | \$50,000 of this original amount has been pledged to the Brighton Investment Program (BIP) for use in the downtown area. Though most of this has been applied for by businesses, none of the businesses have received their award as their projects are still under way. | \$125,000 | | N/A | | January 2018 | Q4 2018 | |
| N | | The Streets and Fleet Dept. is currently vetting proposals from engineering firms to work on retainer for a number of projects, including this one. Work is | \$25,000 | \$0 | N/A | TBD | | Q4 2018 | 0% |



CAPITAL IMPROVEMENT PROGRAM - MAJOR PROJECTS

| N | · ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' | nis project kicked off in late March and will ontinue through the balance of 2018. | \$10,000 | \$0 | N/A | CivicPlus | March 2018 | Q4 2018 | 0% |
|---|--|---|----------|-----|-----|-----------|------------|---------|----|
| N | Parking Management Plan Implementation (97009) - This project includes being able to start initial implementation of the first set of action items from the adopted Parking Management Plan that is anticipated to be adopted late Q2 2018. The specific items this includes are yet to be determined. | nal recommendations included in the Parking | \$25,000 | \$0 | N/A | TBD | TBD | Q4 2018 | 0% |
| N | (97011) - This project is in cooperation with eh Streets and Fleet Department for the reconfiguration for a | ne Streets and Fleet Dept. is currently vetting oposals from engineering firms to work on retainer ranumber of projects, including this one. Work is nticipated to begin in Q2-Q3 2018. | \$50,000 | \$0 | N/A | TBD | TBD | Q4 2018 | 0% |

