

UTILITIES  
Stormwater / Engineering



# 10th & Midland Storm Improvements: Change Order #1

City Council – April 2, 2024

City Staff Representative: Scott Olsen, CFM, Director of Utilities  
Anna Sparks, PE, CFM, Utilities Engineering Manager

1

UTILITIES  
Stormwater / Engineering



## Presentation Contents

- Project Recap
- Change Order #1
- Staff Recommendation
- Options for City Council
- Questions?

2

UTILITIES  
Stormwater / Engineering



## Project Recap

- During minor storm events, street flooding frequently occurs in the project area, extending for several hundred feet on the roadway.
- There is a lack of connection to a storm sewer system at the corner of Midland Street and North 10th Avenue.
- Storm sewer inlets and piping will be installed to capture and convey the ponding water.
- City Council authorized execution of the construction contract on December 5, 2023 (contract #23-008327).

3

UTILITIES  
Stormwater / Engineering



## Change Order #1

- American West Construction was authorized by City staff to utilize a portion of the nearby park parking lot for storage of construction materials.
- The parking lot was in poor condition due to drainage issues and existing cracking/deterioration. Localized pavement settlement caused standing water in the parking lot.
- Due to the construction activity, the parking lot was damaged further.

4

UTILITIES  
Stormwater / Engineering



## Parking Lot Location



5

UTILITIES  
Stormwater / Engineering




6

**UTILITIES**  
Stormwater / Engineering



## Change Order #1

- Utilities and Parks and Recreation determined it was in the best interest of the City and residents to re-pave the entirety of the parking lot instead of just portions further damaged by construction activities.
- AWC, Parks and Recreation and Utilities will all contribute to the parking lot re-pavement and repair work. The drainage issue causing standing water in the parking lot will also be addressed as much as possible.
- A completely resurfaced parking lot will be provided for the park.

7

7

**UTILITIES**  
Stormwater / Engineering



## Change Order #1 Cost

Entity	Cost
AWC	\$18,237.20
Brighton Parks and Recreation	\$25,158.70
Brighton Utilities	\$105,151.35
Total	\$148,547.25

8

8

**UTILITIES**  
Stormwater / Engineering



## Staff Recommendation

- Approve Resolution, as drafted, authorizing the City Manager to execute Change Order #1 to contract 23-008327.

9

9

**UTILITIES**  
Stormwater / Engineering



## Options for City Council

- Approve Resolution as presented
- Approve a modified Resolution
- Deny Resolution as presented

10

10

**UTILITIES**  
Stormwater / Engineering



## Questions



11

11