



Legislation Details (With Text)

File #:	ID-80-20	Version:	1	Name:	
Type:	Resolution	Status:		Agenda Ready	
File created:	2/20/2020	In control:		City Council	
On agenda:	3/3/2020	Final action:			
Title:	A RESOLUTION OF THE CITY COUNCIL OF THE CITY OF BRIGHTON, COLORADO, ACCEPTING THE CHANGE ORDER #3 OF PAONIA INC. AND APPROVING THE AMENDMENT #3 TO THE CONTRACT FOR FIBER INSTALLATION PROJECT, PROJECT #18-028, TO PAONIA INC. UP TO THE REQUESTED AMOUNT OF \$57,191.00, AND AUTHORIZING THE CITY MANAGER, OR DESIGNEE, TO SIGN THE AMENDMENT #3 TO THE CONTRACT ON BEHALF OF THE CITY AND THE CITY CLERK TO ATTEST THERETO				
Sponsors:					
Indexes:					
Code sections:					
Attachments:	1. Resolution - Change Order #3, 2. 18-028 Change Order Form #3, 3. Fiber Project Change Order #3 PPT, 4. 80 PPT				

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

Department of Finance - Division of Procurement & Contracts

Reference: *Change Order #3 RFP # 18-028* Installation of Conduit and Optic Fiber

To: Mayor Gregory Mills and Members of City Council

Through: Marv Falconburg, Acting City Manager

Prepared By: Gustav Blom, Procurement Specialist

Through: Curtis Pollock, Assistant Director, IT

CC: Maria Ostrom, Finance Director; Amber Gibbs, Manager Procurement and Contracts

Date Prepared: February 20, 2020

PURPOSE

Requesting City Council approval of a Change Order #3 for the re-engineering and re-routing of conduit and fiber optic cable related to the ***Fiber Installation Project 18-028*** to the contractor, and approving the resolution giving the Mayor authority to sign the Amendment #3 to the contract. Pursuant to Municipal Code Section 3-8-90, all bids and proposals in excess of \$50,000.00 shall be awarded through formal written procedures by the City Council.

BACKGROUND/HISTORY

The work associated with this Change Order #3 is for engineering, survey work and easement acquisition expenses that are needed to re-engineer the routing of conduit for the Farmers Reservoir and Irrigation Company (FRICO) crossing to Beebe Draw. Where the original drawings showed the placement and path of the conduit in our existing easement was

reviewed and denied by FRICO.

FINANCIAL IMPACT

Funding was approved in the 2020 budget. The change order proposal from Paonia Inc. is within the budgeted amount.

STAFF RECOMMENDATION

In completing the review and evaluation of this Change Order #3 the recommendation is to approve the Change Order of Paonia Inc. in the amount of Fifty Seven Thousand One Hundred Ninety One Dollars (\$57,191.00). Paonia Inc. is in good standing with the State of Colorado.

OPTIONS FOR COUNCIL CONSIDERATION

- Approval as presented
- Reject
- Require new bids be prepared

ATTACHMENTS:

- Resolution
- Change Order #3